

Subs. T. 35 N. R. 56 E.

Chains

- 8.00 Leave gulch drains N. W.
- 29.00 Ridge bears N. W. & S. E.
- 40.00 Set a limestone $13 \times 10 \times 6$ ins. pins in the ground for 14 Sec. Cor. marked 14 on W. face and raised a mound of stone 12 ft. high 2 ft. base along side.
- Pits impracticable.
- 68.00 Gulch drains N. W.
- 76.00 Ridge bears N. E. & W.
- 80.00 Head of gulch drains N. W.
- 80.40 Put a rock N. by' of Township as established in this contract 16.50 chs. East of the cor. to Secs. 32 & 33, at which point I set a limestone $18 \times 12 \times 10$, 12 ins in the ground for closing cor. to Secs. 4 & 5 marked S. E. with 2 notches on W. and 4 notches on E. edges and raised a mound of stone 12 ft. high 2 ft. base