N. B., T. 36 N., R. 68 E., Mt. D. M.

From the Cor. to Tps. 36 & 37 N., Rs. 67 & 68 E.
I run East on a random line on N. B. of Tp.
Va. 17° 15' East.
I set temporary corners at every half mile, and at 5 miles
79.00 chs. I arrive at a point 159 lks. South of Cor. to Tps,
36 & 37 N. Rs. 68 & 69 E. from which corner I run
N. 89° 49' W. on a true line between sections 1 & 36
Va. 17° 30' East.

Ascend.

40.00 Set Post 4 in. dia., 1 ft. in earth, 1 ft. above Earth mound,
4 ft. in diameter at base, by 2 ft. in height, and dug pit
24 x 18 x 12, 8 lks North, for ¼ sec. cor.

61.00 Cross Gulch, 8 lks. wide, Course S. E.

80.00 Set Post 4 in. square, 1 ft. in earth, 1 ft. above Earth mound,
4½ ft. in diameter at base, by 2 ft. in height, and dug pits,
24 x 18 x 12, 8 lks. dist., at 4 angles, for cor. to secs.

1 - 2 - 35 - 36.

Land rolling.
Soil 2d. 3d. rate
Undergrowth of Sagebrush & Bunchgrass.